



Fowler Lake Parking Lot and Boardwalk Reconstruction Project Weekly Construction Update

Update # 2

Work Completed Week of Starting: 4/10/2017 Ending: 4/16/2017

- Stantec met with all the businesses individually during the week to discuss staging of the project and the contractor's schedule.
- Contractor set up fencing around Phase 1 to protect the public from entering the construction site.
- Contractor installed some of the erosion control measures such as turbidity barrier and inlet protection.

Work Scheduled for Week of Starting: 4/17/2017 Ending: 4/23/2017

- Contractor will move more equipment on site.
- Contractor will finish installing erosion control.
- The City will inspect the erosion control measures and give approval once everything is correctly installed.
- Contractor will begin dismantling the existing boardwalk and gazebo.

Field Construction Manager Contact Information:

Brian Gresky
262-705-3384
Brian.gresky@stantec.com

City Contact Information:

John Kelliher
262-569-2177
jkelliher@economowoc-wi.gov



Fencing around the boardwalk project protects the safety of people in the area.



Installation of the Turbidity Barrier that is about 5' deep. The barrier prevents sediment during construction from entering the Lake. This protects water quality and lake habitat.