



Fowler Lake Parking Lot and Boardwalk Reconstruction Project Weekly Construction Update

Update # 6

Work Completed Week of Starting: 5/8/2017 Ending: 5/14/2017

- The Contractor installed all the piles that will support the boardwalk, bumpouts, and weed harvester.
- Contractor began to install storm sewer that will be running under the boardwalk.

Work Scheduled for Week of Starting: 5/15/2017 Ending: 5/21/2017

- The Contractor will finish installing storm sewer that will be under the boardwalk.
- The Contractor will begin to level the stone where the grade beam part of the boardwalk will be poured.
- The Contractor will begin grading for the weed harvester.

Field Construction Manager Contact Information:

Brian Gresky
262-705-3384
Brian.gresky@stantec.com

City Contact Information:

John Kelliher
262-569-2177
jkelliher@oconomowoc-wi.gov



Piles being installed. The two piles closest to the Lake support the bumpouts while the pile further inland will support the boardwalk. The 25' long piles will anchor the boardwalk deep underground.



Installing reinforced concrete storm sewer that will run under the boardwalk and provide drainage for the parking lot.